ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಟಿಪ್ಪಣಿ ಹಾಳೆ

ವಿಷಯ ..... ಪುಟದ ಸಂಖ್ಯೆ -14-

..... ಕಡತದ ಸಂಖ್ಯೆ .....

ಕಂಡಿಕೆ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

(53) ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು (ಯೋಜನೆ)

ಕಂಡಿಕೆ (46) ಮತ್ತು (51) ರಲ್ಲಿ ವಿವರಿಸಿರುವಂತೆ Maintenance of UGD lines in Kuvempunagara areas in ward no:11 (Kuvempunagara) ಎಂಬ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸುವ ಸಂದರ್ಭದಲ್ಲಿ ಮಂಜೂರಾದ ಪರಿಮಾಣಗಳಲ್ಲಿ ಕೆಲವು ಪರಿಮಾಣಗಳಲ್ಲಿ ವ್ಯತ್ಯಾಸ ಕಂಡುಬಂದಿದ್ದರಿಂದ ಹಾಗೂ ಮುಖ್ಯ ಅಭಿಯಂತರರು ಸ್ಥಳ ಪರಿಶೀಲನೆ ಸಮಯದಲ್ಲಿ ಸೂಚಿಸಿರುವಂತೆ ಮಾರ್ಪಾಡು ಅಂದಾಜು ಪಟ್ಟಿ ತಯಾರಿಸಲಾಗಿದ್ದು ಅದರಂತೆ Workslipನ ಮೊತ್ತವು **110582.76ಗಳಾಗಿದ್ದು** ಅನುಮೋದಿತ ಮೊತ್ತಕ್ಕೆ ಹೋಲಿಸಿದಾಗ **ಶೇಕಡ.14.74%** ರಷ್ಟಿರುತ್ತದೆ. ಆದುದರಿಂದ ಸದರಿ ಕಾಮಗಾರಿಯ Workslipಗೆ ಅನುಮೋದನೆ ನೀಡಲು ಹಾಗೂ ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು ಹೆಚ್ಚುವರಿಯಾಗಿ ತೆಗೆದುಕೊಂಡಿರುವ ದಿನಗಳಿಗೆ Covid-19 ರ ಹಿನ್ನಲೆಯಲ್ಲಿ ಹಾಗೂ ಸ್ಥಳದ ಅಭಾವವಿದ್ದುದ್ದರಿಂದ ದಂಡ ವಿಧಿಸದೇ EOT ಅನುಮೋದಿಸಲು ಕೋರಿ ಕಡತ ಸಲ್ಲಿಸಿದೆ.

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು(ಯೋಜನೆ)
ಯಲಹಂಕ ವಲಯ

(54) ಮುಖ್ಯ ಅಭಿಯಂತರರು (ಯ.ವ)

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು ಯೋಜನೆ ವಿಭಾಗರವರು ತಿಳಿಸಿರುವಂತೆ **Maintenance of UGDlines in Kuvempunagara areas in ward no-11 (Kuvempunagara).** ಕಾಮಗಾರಿಯನ್ನು ಸ್ಥಳಕ್ಕೆ ಅನುಗುಣವಾಗಿ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಅಂದಾಜು ಪಟ್ಟಿಯಲ್ಲಿನ ಮಂಜೂರಾದ ಪರಿಮಾಣಗಳಿಗಿಂತ ಕೆಲವು ಅಂಶಗಳು ಹೆಚ್ಚು/ಕಡಿಮೆಯಾಗಿರುತ್ತದೆ ಅದರಂತೆ ಸ್ಥಳಕ್ಕೆ ಅನುಗುಣವಾಗಿ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಪರಿಮಾಣದ ಅಂಶಗಳು ಈ ಕೆಳಕಂಡಂತಿರುತ್ತದೆ.

1. ಕಾಮಗಾರಿಯ ಅಂದಾಜು ಮೊತ್ತ ರೂ.**7.50**ಲಕ್ಷಗಳು
2. ವರ್ಕ್‌ಸ್ಲಿಪ್ ಮೊತ್ತ ರೂ.**1,10,582.76(14.74%)**ಗಳು

ಮೇಲ್ಕಂಡ ಮೊತ್ತವನ್ನು ಟೆಂಡರ್ ಕಾಮಗಾರಿಯ ಉಳಿತಾಯ ಮೊತ್ತದಲ್ಲಿ ಭರಿಸಲು, ವರ್ಕ್‌ಸ್ಲಿಪ್‌ಗೆ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು (ಯೋಜನೆ ವಿಭಾಗ)ರವರು ಅನುಮೋದನೆ ಕೋರಿದ್ದು, ಮುಂದಿನ ಆದೇಶಕ್ಕೆ ಸಲ್ಲಿಸಿದೆ.

ಮುಖ್ಯ ಅಭಿಯಂತರರು (ಯ.ವ)

Ranganath
ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	**Maintenance of UGD Lines in Kuvempunagara areas in Ward No.11 Kuvempunagara**
2	Estimate cost / Amount	Rs.7.50 Lakhs
3	Name of Contractor	Sri. Nagoor Lokanandha Reddy
4	Amount of Contract	Rs.6,62,401.72
5	Agreement No	102/2018-19
6	No. and date under which the work order has been issued	102/2018-19 Dated: 06/03/2019
7	Time limit originally fixed for completion	06 Months
8	Date of application by the contractor for granting extension	1/11/2022
9	Date of receipt of application in the sub-division office	2/11/2022
10	Extension granted if any:	-
	1. From	-
	2. To	-
11	Work carriedout by the contractor during the original period stipulated in contract	-
12	Work carriedout during the first period of extension	-
13	Work carriedout during and extension	-
14	Time now applied for	up to 31/12/2022
15	Date of recommending time limit applied	up to 31/12/2022

16	Whether the original application of contractor is enclosed	YES
17	Balance work remaining to be done.	Rs.6,62,401.72
18	Probable time required for completion of remaining work	31/12/2022
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Whether the notice as per clause has been issued	No
21	Report of Asst Executive Engineer	Delay due to Covid - 19. Hence recommended for time extension.
22	Recommendation of Executive Engineer	

Assistant / Junior Engineer
Project Division, BBMP

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Executive Engineer, Project Division
Yelahanka Zone, BBMP

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Asst Executive Engineer
Project Division, BBMP

Cheif Engineer
Yelahanka Zone, BBMP

ಮುಖ್ಯ ಅಧಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ